Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

XV. PRIVREMENA SITUACIJA Br. 021
XV. Interim payment certificate No. 021

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**571.939.387,92**	**650.448.168,81**	**57,67%**	**78.508.780,88**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	5.257.573,52	5.852.828,82	35,26%	595.255,30
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	170.154.592,51	177.599.429,46	84,68%	7.444.836,95
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	105.962.819,39	123.836.678,35	49,65%	17.873.858,96
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	157.948.281,88	167.353.453,76	65,90%	9.405.171,87
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	7.784.505,87	9.216.961,64	33,67%	1.432.455,77
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	781.288,52	1.638.587,52	18,26%	857.299,00
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	43.474.595,14	45.726.876,00	56,68%	2.252.280,86
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	4.262.662,40	10.641.417,38	47,78%	6.378.754,98
9	Power Supply / Napajanje	26.601.912,00	2,29%	5.849.981,54	11.587.413,73	43,56%	5.737.432,19
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	32.400.351,00	54.876.649,50	47,10%	22.476.298,50

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
1	Preliminary works / Pripremni radovi	Completion of preliminary works / Završetak pripremnih radova	1	360.447	360.447	0,90	324.402,30	0,92	331.611,24	0,02	7.208,94
3	Dry montage, and insulation works / Suvomontažni, i izolaterski radovi	Completion of dry montage, and insulation works. / Završetak suvomontažnih, i izolaterskih radova.	1	795.450	795.450	0,90	715.905,00	0,91	723.859,50	0,01	7.954,50
4	Aluminum joinery and Locksmith's works / Aluminarija i bravarski radovi	Completion of aluminum joinery and Locksmith's works / Završetak aluminarije i bravarskih radova	1	1.230.792	1.230.792	0,88	1.083.096,96	0,91	1.120.020,72	0,03	36.923,76
5	Tinsmith, steel, ceramic, flooring, rendering and painting works / Limarski radovi, čel. konstrukcija, keramičarski, podopolagački i molersko farbarski radovi	Completion of tinsmith, steel, ceramic, flooring, rendering and painting works / Završetak limarskih radova, čel. konstrukcija, keramičarskih, podopolagačkih i molersko farbarskih radova	1	292.892	292.892	0,72	210.882,24	0,77	225.526,84	0,05	14.644,60
E	**Architectural design of subway and canopy in technical passenger station (TPS) Novi Sad / Projekat arhitekture pothodnika i nadstrešnica u TPS Novi Sad**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	22.367	22.367	0,50	11.183,50	0,65	14.538,55	0,15	3.355,05
F	**Architectural design of building for signalling and telecommunications with movements inspector in Sajlovo location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Sajlovo sa spoljnim uređenjem**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,25	28.969,75	0,37	42.875,23	0,12	13.905,48

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
H	**Architectural design of building for signalling and telecommunications with movements inspector in Rumenka location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Rumenka sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	159.576	159.576	0,65	103.724,40	0,75	119.682,00	0,10	15.957,60
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,07	8.111,53	0,19	22.017,01	0,12	13.905,48
I	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Kisač railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Kisač**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	69.591	69.591	0,80	55.672,80	0,60	41.754,60	-0,20	-13.918,20
J	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Kisač railway station / Projekat arhitekture dogradnje i rekonstrukcije zgrade SS i TK sa otpravnikom u železničkoj stanici Kisač**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	61.560	61.560	0,46	28.317,60	0,51	31.395,60	0,05	3.078,00
N	**Architectural design of building for signalling and telecommunications with movements inspector in Stepanovićevo stopping place, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u stajalištu Stepanovićevo sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	174.137	174.137	0,20	34.827,40	0,40	69.654,80	0,20	34.827,40

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
O	**Architectural design of subway and canopy in Stepanovićevo stopping place / Projekat arhitekture pothodnika i nadstrešnica u stajalištu Stepanovićevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0,45	43.385,85	0,65	62.668,45	0,20	19.282,60
P	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Zmajevo railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Zmajevo**										
1	Demolition and dismantling works / Radovi na rušenju i demontaži	completion of dismantling concrete, reinforcement, insulation and masonry works / Završetak demontaže betona i armiranog betona, izolacija i zidarski radova	1	31.954	31.954	0,80	25.563,20	0,90	28.758,60	0,10	3.195,40
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	88.793	88.793	0,60	53.275,80	0,75	66.594,75	0,15	13.318,95
Q	**Architectural design reconstruction and extension of building for signalling and telecommunications with movements inspector in Zmajevo railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Zmajevo**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	137.537	137.537	0,05	6.876,85	0,58	79.771,46	0,53	72.894,61
T	**Architectural design of station building, including landscaping, in Vrbas railway station / Projekat arhitekture stanične zgrade sa spoljnim uređenjem u železničkoj stanici Vrbas**										
1	Structure works / Radovi na konstrukcijama	Completion of earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak zemljanih radova, beton i armirani beton, zidarskih radova, drvenih konstrukcija, izolacija zgrade	1	271.143	271.143	0,40	108.457,20	0,57	154.551,51	0,17	46.094,31

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AF	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Žednik railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Žednik**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	147.317	147.317	0,31	45.668,27	0,45	66.292,65	0,14	20.624,38
AG	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Žednik railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Žednik**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	131.244	131.244	0,20	26.248,80	0,44	57.747,36	0,24	31.498,56
AM	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	1.817.118	1.817.118	0,13	236.225,34	0,17	308.910,06	0,04	72.684,72
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	1.854.202	1.854.202	0,05	92.710,10	0,09	166.878,18	0,04	74.168,08
3	Reparation and upgrading of canopy with platform No.1 / Rekonstrukcija i dogradnja nadstrešnice prvog perona	Completion of reparation and upgrading of canopy with platform No.1 / Završetak rekonstrukcije i dogradnje nadstrešnice prvog perona	1	255.949	255.949	0,03	7.678,47	0,06	15.356,94	0,03	7.678,47
AN	**Architectural design of adaptation and extension of building for signalling and telecommunications in Subotica passenger railway station / Projekat arhitekture adaptacije i dogradnje zgrade za SS i TK u železničkoj stanici Subotica putnička**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	138.745	138.745	0,10	13.874,50	0,18	24.974,10	0,08	11.099,60

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AP	**Architectural design of construction and reconstruction of building of electric traction substation – ETS Subotica / Projekat arhitekture izgradnje i rekonstrukcije zgrade elektrovučne podstanice - EVP Subotica**										
1	Structure works / Radovi na konstru	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	197.174	197.174	0,56	110.417,44	0,86	169.569,64	0,30	59.152,20
AQ	**Architectural design of building of sectioning point – SP Subotica / Projekat arhitekture postrojenja za sekcionisanje – PS Subotica**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0,52	50.570,52	0,60	58.350,60	0,08	7.780,08
AR	**Architectural design of building for electrical engineering operations – OCL section Subotica / Projekat arhitekture zgrade ETP deonice Kontaktne Mreže u Subotici**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	417.537	417.537	0,41	171.190,17	0,44	183.716,28	0,03	12.526,11
AV	**Architectural design of standard building for accommodation of telecommunications equipment, including landscaping / Projekat arhitekture tipske zgrade za smeštaj TK opreme sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	28.498	28.498	0,06	1.709,88	0,25	7.124,50	0,19	5.414,62
	Summary / Ukupno (USD)				**16.600.314**		**5.257.573,52**		**5.852.828,82**		**595.255,30**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 03.11.2023

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 03/11/2023

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце 341И 152 22

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)**										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	298.000	298.000	0,50	149.000,00	0,58	172.840,00	0,08	23.840,00
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.825	935.650	1,63	762.554,75	1,64	767.233,00	0,01	4.678,25
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.026.770	2.053.540	1,42	1.458.013,40	1,45	1.488.816,50	0,03	30.803,10
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	1,40	566.713,00	1,42	574.808,90	0,02	8.095,90
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	969.630	1.939.260	1,41	1.367.178,30	1,46	1.415.659,80	0,05	48.481,50
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.031.820	2.063.640	1,25	1.289.775,00	1,30	1.341.366,00	0,05	51.591,00
D	**Open track section Rumenka-Kisač (km 84+651.09 - km 89+881.88) / Deonica otvorene pruge Rumenka - Kisač (km 84+651.09 - km 89+881.88)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	140.123	140.123	0,99	138.721,77	1,00	140.123,00	0,01	1.401,23
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	67.994	67.994	0,98	66.634,12	1,00	67.994,00	0,02	1.359,88
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	284.790	569.580	1,94	552.492,60	1,96	558.188,40	0,02	5.695,80
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	224.640	449.280	1,99	447.033,60	2,00	449.280,00	0,01	2.246,40

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.059.045	2.118.090	1,91	2.022.775,95	1,95	2.065.137,75	0,04	42.361,80
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	155.890	311.780	1,96	305.544,40	2,00	311.780,00	0,04	6.235,60
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	176.840	353.680	1,97	348.374,80	2,00	353.680,00	0,03	5.305,20
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	552.585	1.105.170	1,97	1.088.592,45	2,00	1.105.170,00	0,03	16.577,55
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	397.595	795.190	1,96	779.286,20	2,00	795.190,00	0,04	15.903,80
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	402.110	804.220	1,76	707.713,60	1,90	764.009,00	0,14	56.295,40
11	Slope topsoling / Humuziranje kosina	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	4.129	8.258	0,58	2.394,82	1,90	7.845,10	1,32	5.450,28
E	**Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)**										
12	Dewatering / Odvođenje vode	Completion of works / Završetak radova	1	90.499	90.499	0,00	0,00	0,83	75.114,17	0,83	75.114,17
F	**Open track section Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10)**										
1	Preliminary works / Pripremni radovi	Completion of Works / Završetak radova	1	139.789	139.789	0,98	136.993,22	1,00	139.789,00	0,02	2.795,78
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova na levoj ili desnoj strani otvorene pruge	1	92.958	92.958	0,93	86.450,94	1,00	92.958,00	0,07	6.507,06
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	295.085	590.170	1,82	537.054,70	2,00	590.170,00	0,18	53.115,30

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	287.790	575.580	1,82	523.777,80	2,00	575.580,00	0,18	51.802,20
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.067.965	2.135.930	1,71	1.826.220,15	2,00	2.135.930,00	0,29	309.709,85
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	170.790	341.580	1,35	230.566,50	1,98	338.164,20	0,63	107.597,70
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	193.730	387.460	1,63	315.779,90	1,98	383.585,40	0,35	67.805,50
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	605.420	1.210.840	1,35	817.317,00	1,98	1.198.731,60	0,63	381.414,60
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	435.595	871.190	0,57	248.289,15	1,65	718.731,75	1,08	470.442,60
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	440.525	881.050	0,34	149.778,50	1,36	599.114,00	1,02	449.335,50
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	118.030	236.060	0,38	44.851,40	0,86	101.505,80	0,48	56.654,40
H	**Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)**										
1	Preliminary works / Pripremni radovi	Completion of works / Završetak radova	1	43.014	43.014	0,80	34.411,20	0,95	40.863,30	0,15	6.452,10
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	72.386	72.386	0,97	70.214,42	1,00	72.386,00	0,03	2.171,58
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	229.340	458.680	1,92	440.332,80	1,95	447.213,00	0,03	6.880,20

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Railway gallery at km 81+283,13 / Železnička Galerija u km 81+283,13**										
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	79.248	79.248	0,73	57.851,04	0,83	65.775,84	0,10	7.924,80
C	**Railway bridge at km 81+650,20 / Železnički Most u km 81+650,20**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	119.722	239.444	0,80	95.777,60	1,80	215.499,60	1,00	119.722,00
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	2	526.021	1.052.042	1,80	946.837,80	1,80	946.837,80	0,00	0,00
5	Production of structural steel / Proizvodnja čelične konstrukcije	Completion of the works / Završetak radova	1	5.606.400	5.606.400	0,50	2.803.200,00	0,70	3.924.480,00	0,20	1.121.280,00
6	Installation of structural steel / Ugradnja čelične konstrukcije	Completion of installation of each span for structural steel / Završetak ugradnje svakog raspona čelične konstrukcije ispod jednog koloseka	3	315.082	945.246	0,00	0,00	0,10	31.508,20	0,10	31.508,20
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	1.050.850	1.050.850	0,00	0,00	0,00	0,00	0,00	0,00
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	172.872	172.872	0,40	69.148,80	0,50	86.436,00	0,10	17.287,20
D	**Railway gallery at km 82+152,69 / Železnička Galerija u km 82+152,69**										
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	111.980	111.980	0,80	89.584,00	0,90	100.782,00	0,10	11.198,00
F	**Overpass bridge at km89+315.15 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	81.283	406.415	4,20	341.388,60	4,50	365.773,50	0,30	24.384,90
G	**Overpass bridge at km92+768.08 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 92+768.08 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	87.944	439.720	0,00	0,00	2,00	175.888,00	2,00	175.888,00
H	**Overpass bridge at km98+149.45 / Nadvožnjak u km 98+149.45**										
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	419.370	419.370	0,40	167.748,00	0,70	293.559,00	0,30	125.811,00
9	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	17.865	17.865	0,40	7.146,00	0,80	14.292,00	0,40	7.146,00
I	**Overpass bridge at km101+132.23 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)**										
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	81.699	408.495	1,00	81.699,00	4,50	367.645,50	3,50	285.946,50

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Installation of main girders / Ugradnja glavnih nosača	Completion of installation of each span / Završetak ugradnje svakog raspona	5	17.912	89.560	1,00	17.912,00	4,00	71.648,00	3,00	53.736,00
J	**Overpass bridge at km 101+980,62 / Nadvožnjak u km 101+980,62**										
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	63.630	63.630	0,80	50.904,00	0,90	57.267,00	0,10	6.363,00
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	1.224	1.224	0,80	979,20	0,90	1.101,60	0,10	122,40
10	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	205	205	0,00	0,00	0,90	184,50	0,90	184,50
K	**Overpass bridge at km102+309.98 / Nadvožnjak u km 102+309.98**										
5	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span of girder in left side and/or right side of bridge / Završetak svakog raspona nosača sa leve i/ili desne strane mosta	12	183.715	2.204.580	6,00	1.102.290,00	11,00	2.020.865,00	5,00	918.575,00
6	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	513.150	513.150	0,40	205.260,00	0,70	359.205,00	0,30	153.945,00
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	17.680	17.680	0,80	14.144,00	0,90	15.912,00	0,10	1.768,00
L	**Overpass bridge at km105+797.12 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 105+797.12 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	84.543	422.715	0,00	0,00	2,00	169.086,00	2,00	169.086,00
P	**Railway bridge at km 117+155,43 / Železnički Most u km 117+155,43**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	704	11.609	8.172.736	633,60	7.355.462,40	668,80	7.764.099,20	35,20	408.636,80
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	130.319	260.638	1,00	130.319,00	1,60	208.510,40	0,60	78.191,40
7	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	48	263.332	12.639.936	7,06	1.859.123,92	9,88	2.601.720,16	2,82	742.596,24
8	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	48	65.417	3.140.016	7,06	461.844,02	12,88	842.570,96	5,82	380.726,94
11	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1.088	899	978.112	443,26	398.490,74	493,63	443.773,37	50,37	45.282,63
Q	**Overpass bridge at km120+571.30 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 120+571.30 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	7.444	476.416	51,20	381.132,80	57,60	428.774,40	6,40	47.641,60
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	69.060	138.120	1,60	110.496,00	1,80	124.308,00	0,20	13.812,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	7	80.680	564.760	3,70	298.516,00	5,60	451.808,00	1,90	153.292,00
R	**Overpass bridge at km125+191.62 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	9.806	470.688	38,40	376.550,40	43,20	423.619,20	4,80	47.068,80
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.643	66.572	3,20	53.257,60	3,60	59.914,80	0,40	6.657,20
S	**Overpass bridge at km126+976.09 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	48	5.938	285.024	39,60	235.144,80	43,20	256.521,60	3,60	21.376,80
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.042	64.168	3,20	51.334,40	3,60	57.751,20	0,40	6.416,80
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	81.105	405.525	0,40	32.442,00	1,20	97.326,00	0,80	64.884,00
U	**Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00**										
3	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	12	41.627	499.524	8,00	333.016,00	10,80	449.571,60	2,80	116.555,60
4	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	78.987	157.974	1,34	105.842,58	1,90	150.075,30	0,56	44.232,72
5	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	10	20.428	204.280	7,00	142.996,00	8,00	163.424,00	1,00	20.428,00
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	608.230	608.230	0,60	364.938,00	0,64	389.267,20	0,04	24.329,20
V	**Overpass bridge at km139+003.02 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	258.930	258.930	0,57	147.590,10	0,61	157.947,30	0,04	10.357,20
W	**Overpass bridge at km147+137.33 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	111.047	222.094	1,50	166.570,50	1,80	199.884,60	0,30	33.314,10
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	10	89.916	899.160	2,80	251.764,80	5,20	467.563,20	2,40	215.798,40
6	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	10	22.481	224.810	0,00	0,00	0,20	4.496,20	0,20	4.496,20
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	453.160	453.160	0,21	95.163,60	0,34	154.074,40	0,13	58.910,80

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Y	**Overpass bridge at km160+094.84 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	60.103	60.103	0,81	48.683,43	1,00	60.103,00	0,19	11.419,57
Z	**Overpass bridge at km163+562.52 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	399.500	399.500	0,50	199.750,00	0,89	355.555,00	0,39	155.805,00
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	82.734	82.734	0,86	71.151,24	1,00	82.734,00	0,14	11.582,76
AA	**Overpass bridge at km168+690.22 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	10	33.634	336.340	8,61	289.588,74	9,50	319.523,00	0,89	29.934,26
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	83.159	166.318	0,80	66.527,20	1,01	83.990,59	0,21	17.463,39
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	8	23.247	185.976	2,80	65.091,60	5,14	119.489,58	2,34	54.397,98
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	251.120	251.120	0,05	12.556,00	0,07	17.578,40	0,02	5.022,40
AB	**Overpass bridge at km170+834.26 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	30.242	30.242	0,32	9.677,44	0,66	19.959,72	0,34	10.282,28
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	7.147	7.147	0,00	0,00	0,48	3.430,56	0,48	3.430,56
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	78.167	78.167	0,93	72.695,31	1,00	78.167,00	0,07	5.471,69
AC	**Overpass bridge at km172+193.38 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	276.290	276.290	0,90	248.661,00	1,00	276.290,00	0,10	27.629,00
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.861	2.861	0,00	0,00	0,46	1.316,06	0,46	1.316,06
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	54.406	54.406	0,88	47.877,28	1,00	54.406,00	0,12	6.528,72
AE	**Railway gallery at km 177+623.9 / Galerija u km 177+623,9**										
2	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	1.791.650	1.791.650	0,78	1.397.487,00	0,97	1.737.900,50	0,19	340.413,50
3	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	1.143.870	1.143.870	0,21	240.212,70	0,56	640.567,20	0,35	400.354,50

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AG	**Overpass bridge at km179+395.83 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi)**										
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	297.970	297.970	0,69	205.599,30	0,89	265.193,30	0,20	59.594,00
12	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	69.058	69.058	0,78	53.865,24	0,77	53.174,66	-0,01	-690,58
AH	**Overpass bridge at km180+969.60 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi)**										
11	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	77.346	77.346	0,93	71.931,78	1,00	77.346,00	0,07	5.414,22
AI	**Overpass bridge at km184+258.47 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi)**										
7	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	227.270	227.270	0,90	204.543,00	0,97	220.451,90	0,07	15.908,90
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	27.248	27.248	0,00	0,00	1,00	27.248,00	1,00	27.248,00
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	45.916	45.916	0,86	39.487,76	1,00	45.916,00	0,14	6.428,24
AG	**Underpass at railway / Podvožnjak ispod pruge**										
1	**Underpass at km 97+034.94 / Podvožnjak u km 97+034.94**										
1-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	62.360	62.360	0,70	43.652,28	0,90	56.124,36	0,20	12.472,08
1-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2.858.185	2.858.185	0,60	1.714.911,00	0,80	2.286.548,00	0,20	571.637,00
1-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.704.518	1.704.518	0,30	511.355,28	0,60	1.022.710,56	0,30	511.355,28
1-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	571.637	571.637	0,35	200.072,95	0,60	342.982,20	0,25	142.909,25
6	**Underpass at km 143+729,22 / Podvožnjak u km 143+729,22**										
6-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	79.084	79.084	0,57	45.077,89	0,77	60.894,70	0,20	15.816,80
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.942.751	4.942.751	0,27	1.334.542,84	0,38	1.878.245,48	0,11	543.702,64
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	843.563	843.563	0,27	227.761,98	0,38	320.553,89	0,11	92.791,92
8	**Underpass at km 157+443.73 / Podvožnjak u km 157+443.73**										
8-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	81.788	81.788	0,45	36.804,56	0,55	44.983,36	0,10	8.178,79
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4.157.553	4.157.553	0,24	997.812,62	0,26	1.080.963,68	0,02	83.151,05
8-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	1.826.597	1.826.597	0,28	511.447,13	0,30	547.979,06	0,02	36.531,94
8-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	749.723	749.723	0,23	172.436,20	0,25	187.430,65	0,02	14.994,45

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	**Underpass at km 174+515.35 / Podvožnjak u km 174+515.35**										
9-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	88.204	88.204	0,80	70.563,46	0,99	87.322,28	0,19	16.758,82
10	**Underpass at km 177+857.22 / Podvožnjak u km 177+857.22**										
10-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	152.545	152.545	0,00	0,00	0,34	51.865,38	0,34	51.865,38
AK	**Culvert / Propust**										
3	Culvert at km 86+748,33 / Propust u km 86+748,33	Completion of half of the culvert box / Završetak polovine propusta	2	178.252	356.504	1,36	242.422,98	1,82	324.418,99	0,46	81.996,01
8	Culvert at km 99+339,76 / Propust u km 99+339,76	Completion of half of the culvert box / Završetak polovine propusta	2	86.608	173.216	1,56	135.108,78	1,90	164.555,56	0,34	29.446,78
9	Culvert at km 103+602,05 / Propust u km 103+602,05	Completion of half of the culvert box / Završetak polovine propusta	2	139.223	278.446	1,36	189.343,54	1,70	236.679,42	0,34	47.335,88
19	Culvert at km 178+103,00 / Propust u km 178+103,00	Completion of half of the culvert box / Završetak polovine propusta	2	97.131	194.262	1,50	145.696,78	1,70	165.123,02	0,20	19.426,24
29	Culvert at km 184+600 / Propust u km 184+600	Completion of half of the culvert box / Završetak polovine propusta	2	79.593	159.186	1,23	97.899,62	1,24	98.695,56	0,01	795,93
AL	**Subway / Pothodnik**										
6	**Subway in Vrbas railway station / Pothodnik u stanici Vrbas**										
6-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	351.840	351.840	0,74	260.361,60	0,76	267.398,40	0,02	7.036,80
6-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	175.920	175.920	0,81	142.495,20	0,90	158.328,00	0,09	15.832,80
6-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	28.734	28.734	0,76	21.837,54	0,85	24.423,56	0,09	2.586,02
12	**Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica**										
12-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1.396.620	1.396.620	0,32	446.918,40	0,36	502.783,20	0,04	55.864,80
12-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	698.310	698.310	0,32	223.459,20	0,36	251.391,60	0,04	27.932,40
12-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	114.057	114.057	0,27	30.795,47	0,40	45.622,92	0,13	14.827,45
13	**Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica**										
13-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	816.540	816.540	0,51	416.435,40	0,53	432.766,20	0,02	16.330,80
13-3.	Reinforcedment Works / Armirački radovi	Completion of the works / Završetak radova	1	408.270	408.270	0,59	240.879,30	0,56	228.631,20	-0,03	-12.248,10
13-4.	Waterproofing / hidroizolacija	Completion of the works / Završetak radova	1	66.684	66.684	0,18	12.003,14	0,54	36.009,41	0,36	24.006,28
	Summary / Ukupno (USD)				**253.938.256**		**157.948.281,88**		**167.353.453,76**		**9.405.171,87**

Confirmed by Contractor/
Odgovorni izvođač radova

Branimir A. Turajlija
mast. inž. građ.
br. licence: 441M539 21
Kosta P. Karaklić
дипл. грађ. инж.
лиценца ИКС број 441М-539-21

Date/Datum: 03.11.2023

Approved By Supervisor/
Nadzorni Organ

Date/Datum: 03.11.2023

Dragan Z. Arsenijević
дипл. грађ. инж.
310 L524 12

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**Overpass at km 89+315.15 of the railway line / Nadvožnjak u km 89+315.15 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	553.344	553.344	0,03	16.600,32	0,10	55.334,40	0,07	38.734,08
G	**Overpass at km 95+739.56 of the railway line / Nadvožnjak u km 95+739.56 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	4.317	4.317	0,75	3.237,75	0,76	3.280,92	0,01	43,17
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	297.508	297.508	0,18	53.551,44	0,42	124.953,36	0,24	71.401,92
I	**Overpass at km 98+149.45 of the railway line / Nadvožnjak u km 98+149.45 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	324.685	324.685	0,09	29.221,65	0,39	126.627,15	0,30	97.405,50
S	**Underpass at km 118+708.31 of the railway line / Podvožnjak u km 118+708.31 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	168.858	168.858	0,90	151.972,20	0,95	160.415,10	0,05	8.442,90
T	**Overpass at km 120+571.30 of the railway line / Nadvožnjak u km 120+571.30 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	264.875	264.875	0,15	39.731,25	0,80	211.900,00	0,65	172.168,75
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	69.489	69.489	0,00	0,00	0,20	13.897,80	0,20	13.897,80
V	**Overpass at km 125+191.62 of the railway line / Nadvožnjak u km 125+191.62 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	67.790	67.790	0,00	0,00	0,65	44.063,50	0,65	44.063,50
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	5.540	5.540	0,00	0,00	0,25	1.385,00	0,25	1.385,00
W	**Overpass at km 126+976.11 of the railway line / Nadvožnjak u km 126+976.11 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	104.054	104.054	0,10	10.405,40	0,50	52.027,00	0,40	41.621,60

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AA	**Overpass at km 135+112.95 of the railway line / Nadvožnjak u km 135+112.95 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	45.296	45.296	0,50	22.648,00	1,00	45.296,00	0,50	22.648,00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	541.232	541.232	0,00	0,00	0,15	81.184,80	0,15	81.184,80
AC	**Overpass at km 139+003.02 of the railway line / Nadvožnjak u km 139+003.02 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	336.215	336.215	0,90	302.593,50	1,00	336.215,00	0,10	33.621,50
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	107.206	107.206	0,50	53.603,00	0,80	85.764,80	0,30	32.161,80
AD	**Underpass at km 142+055.50 of the railway line / Podvožnjak u km 142+055.50 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	135.079	135.079	0,90	121.571,10	0,95	128.325,05	0,05	6.753,95
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	9.670	9.670	0,00	0,00	1,00	9.670,00	1,00	9.670,00
5	Service road 1 / Servisni put 1	Completion of the works / Završetak radova	1	45.515	45.515	0,80	36.412,00	0,90	40.963,50	0,10	4.551,50
6	Service road 2 / Servisni put 2	Completion of the works / Završetak radova	1	36.478	36.478	0,80	29.182,40	0,90	32.830,20	0,10	3.647,80
7	Service road 3 / Servisni put 3	Completion of the works / Završetak radova	1	53.644	53.644	0,80	42.915,20	0,90	48.279,60	0,10	5.364,40
8	Service road 4 / Servisni put 4	Completion of the works / Završetak radova	1	71.944	71.944	0,80	57.555,20	0,90	64.749,60	0,10	7.194,40
AI	**Underpass at km 156+455.99 of the railway line / Podvožnjak u km 156+455.99 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	115.761	115.761	0,70	81.032,70	0,80	92.608,80	0,10	11.576,10
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	16.118	16.118	0,00	0,00	1,00	16.118,00	1,00	16.118,00

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AN	**Overpass at km 170+534.91 of the railway line / Nadvožnjak u km 170+534.91 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	577.428	577.428	0,80	461.942,40	0,90	519.685,20	0,10	57.742,80
8	Service road – before overpass / Servisni put - pre nadvožnjaka	Completion of the works / Završetak radova	1	3.706	3.706	0,00	0,00	0,90	3.335,40	0,90	3.335,40
9	Service road – after overpass / Servisni put - nakon nadvožnjaka	Completion of the works / Završetak radova	1	20.027	20.027	0,00	0,00	0,90	18.024,30	0,90	18.024,30
AO	**Overpass at km 172+193.38 of the railway line / Nadvožnjak u km 172+193.38 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	204.238	204.238	0,40	81.695,20	0,50	102.119,00	0,10	20.423,80
5	Access road to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme	Completion of the works / Završetak radova	1	331.107	331.107	0,00	0,00	0,60	198.664,20	0,60	198.664,20
AU	**Overpass at km 179+395.83 of the railway line / Nadvožnjak u km 179+395.83 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	294.729	294.729	0,90	265.256,10	0,95	279.992,55	0,05	14.736,45
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	13.369	13.369	0,50	6.684,50	0,95	12.700,55	0,45	6.016,05
5	Connection road / Priključni put	Completion of the works / Završetak radova	1	21.192	21.192	0,00	0,00	0,90	19.072,80	0,90	19.072,80
AV	**Overpass at km 180+969.60 of the railway line / Nadvožnjak u km 180+969.60 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	25.010	25.010	0,00	0,00	1,00	25.010,00	1,00	25.010,00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	527.882	527.882	0,00	0,00	0,20	105.576,40	0,20	105.576,40

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AW	**Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	432.546	432.546	0,60	259.527,60	0,95	410.918,70	0,35	151.391,10
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	147.154	147.154	0,10	14.715,40	0,60	88.292,40	0,50	73.577,00
5	Access rad to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme	Completion of the works / Završetak radova	1	152.290	152.290	0,00	0,00	0,10	15.229,00	0,10	15.229,00
Summary / Ukupno (USD)					**27.374.721**		**7.784.505,87**		**9.216.961,64**		**1.432.455,77**

Confirmed by Contractor / Odgovorni Izvođač radova: Драгољуб В. Николић дипл. грађ. инж. 415 И00731 19

Date/Datum : 08.11.2023.

Approved By Supervisor / Nadzorni Organ:

Date/Datum : 08.11.2023

415 J338 15

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
X	**Relocation of channel IV-A-5 at km 113+547,78 railway / Izmeštanje kanala IB-A-5 u km 113+547,78 železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	17.439	17.439	0,30	5.231,70	0,90	15.695,10	0,60	10.463,40
AE	**Railway line drainage system / Drenažni sistem železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	6.514.120	6.514.120	0,02	130.282,40	0,15	977.118,00	0,13	846.835,60
	Summary / Ukupno (USD)				**8.971.793**		**781.288,52**		**1.638.587,52**		**857.299,00**

Confirmed by Contractor / Odgovorni Izvođač radova:

Драгољуб В. Николић
дипл. грађ. инж.
415 1100731 19
ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
ОДГОВОРНИ ИЗВОЂАЧ РАДОВА

Date/Datum: 03.11.2023

Srpana C. Šijački
dipl. građ. inž.
414 6968 04
ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
ОДГОВОРНИ ИЗВОЂАЧ РАДОВА

Approved By Supervisor/ Nadzorni Organ:

Date/Datum: 03.11.2023

Милорад С. Исић
дипл. грађ. инж.
313 1345 03
ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
ОДГОВОРНИ ПРОЈЕКТАНТ

Славко М. Маринковић
дипл. грађ. инж.
ИНЖЕЊЕРСКА КОМОРА СРБИЈЕ
ОДГОВОРНИ НАДЗОР РАДОВА

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	159.954	319.908	1,88	300.713,52	1,95	311.910,30	0,07	11.196,78
A-3	**Electrical works / Elektro radovi**										
1	Single cantilever-procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	96.334	192.668	1,60	154.134,40	1,90	183.034,60	0,30	28.900,20
3	Twin cantilever-procurement / Dvostruka konzola - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	67.050	134.100	1,60	107.280,00	1,90	127.395,00	0,30	20.115,00
5	Mid-point-procurement / Čvrsta tačka - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	7.707	15.414	1,60	12.331,20	1,90	14.643,30	0,30	2.312,10
7	Fixed end -procurement / Čvrsto zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	9.751	19.502	1,60	15.601,60	1,90	18.526,90	0,30	2.925,30
9	Automatic tensioning-procurement / Automatsko zatezanje - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	52.604	105.208	1,60	84.166,40	1,90	99.947,60	0,30	15.781,20
A-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	59.337	118.674	1,60	94.939,20	1,70	100.872,90	0,10	5.933,70
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	290.030	580.060	0,96	278.428,80	1,13	327.733,90	0,17	49.305,10